

# **Guildford Town Centre Transport Package**

## **G-Bug Update**

28 January 2020

# Walnut Tree Close (In progress)

- Construction of vehicle turning area underway (expected to complete in March).
- One-way trial planned to begin August 2020 subject to progress on Walnut Bridge.
- Anticipate results of the trial to be reviewed by officers and a recommendation made to Joint Committee within 6 months of implementation on whether the scheme should be made permanent.



# Guildford College Link+ (detailed design)

- Final route alignment now agreed for the quietway
- Joint Committee have agreed to undertake necessary legal advertisements for critical aspects of the route including:
  - New toucan crossing over Woodbridge Road
  - New toucan crossing over Stoke Road
  - Cycle track orders
- Agreement reached with Joint Committee and Guildford Borough Council to advertise legal orders for parking bay alteration to enable the new toucan crossing on Woodbridge Road.
- Designs now progressing to detailed stage following the above.
- Anticipated construction start: Spring 2020.



# A25 Ladymead (feasibility design)



- Discussions underway with B&Q landowner to obtain land and widen shared footway. Final outcome expected to be known by end of March.
- Agreement could not be reached with Burger King landowner, footway on eastern side of junction to remain at current width.
  - SCC to seek land in future should any development of the site be forthcoming.



# A3100 London Road (detailed design)

- Detailed design complete by end of Feb 2020.
- Investigating tree removal o/s London Road rail station to enable new shared footway to be extended from the rail bridge to York Road for eastbound riders.
  - Area Highways and Arboriculture teams have been engaged and have no issues. Next step is to engage local councillor as tree removal can be politically sensitive.
- Anticipated construction start: Summer 2020.

